



SOCOTEC

Plant Service Record

Date: 02 VIII 2023		Fitter's name: DOM	
Plant Item: R-76 COMACCHIO-405		Plant no.: R-76	
Hour reading: 967.9		1 VIII 2023	
Description of work carried out		Time taken (hours)	Initials
RELOCATE MAGNET TO A FRONT OF A GATE			DM
FABRICATE BRACKETS + COVERS			DM
- 11 - PIN FOR SIDE GATE			
Parts/materials used		Quantity	
SCRAP METAL		3kg ☺	
Fitter's comments: LEAVE SET OF BOLTS INSIDE ELECTRIC BOX if Magnet need to be install in "original" position SIDE GATE BENT in BOTTOM			
Fitter's Signature (work complete)		DM 3 VIII 2023	