



ARCHITECT'S SUPPLEMENTAL INSTRUCTIONS 002

project	Intermountain Classic Air Medical	project no	22015
date	2022-12-22	no. pages	
owner	Intermountain Healthcare - Health Services, Inc.		
contractor			
reference	City Comments		

attention	Ed Saunders	firm(s)	Saunders Construction Inc.
------------------	-------------	----------------	----------------------------

The work shall be carried out in accordance with the following supplemental instructions issued in accordance with the Contract Documents without change in the Contract Sum or Contract Time. Proceeding with the Work in accordance with these instructions indicates your acknowledgement that there will be no change in the Contract Sum or Contract Time.

- 2.1 NOTE: See attached city comments with responses from VCBO. See also attached responses from Spectrum Engineering.
- 2.2 NOTE:
Occupant load for Training Room has been added to Design Data per city comments. Related Design Data information has been updated. See sheet G001.
- 2.3 ADD: Occupant load sign added at Training Room 522 per city comments. See Interior Elevation D1/A402 and Detail D6/A502.
- 2.4 SPECIFICATION: Door hardware group 3 changed to include panic hardware per city comments. Door hardware group 1 changed by request of Accent Automatics to better accommodate the card reader. See revised door hardware schedule in Specification Section 08 7100, 3.3
- 2.5 ADD: Emergency lighting added to Training Room 522. See sheet EL105 and Spectrum Engineers response to city comments.
- 2.6 CHANGE: Shift electrical panel U5LB-43, 45 to provide necessary clearance. See D1/EP105 and Spectrum Engineers response to city comments.
- 2.7 NOTE: NEC is 2020. See revised reference on sheet G001.
- 2.8 NOTE: General note B has been added on sheet M205.
- 2.9 ADD: Details from demountable partition manufacturer have been added for coordination. See details E1 and E2 on sheet A500.
- 2.10 NOTE: Per city comments, general notes #8 and 9 have been added to sheet G001 for clarification.
- 2.11 ADD: Direction exit signs at right side of space per city comments. See EL105.
- 2.12 REMOVE: Exit sign to elevator lobby 500 per city comments. See EL105.
- 2.13 NOTE: Per city comments, general note #05 has been added to the Level 5 Auxiliary Plan EY105
- 2.14 ATTACHED IS A REVISED SET OF CONSTRUCTION DOCUMENTS THAT INCLUDES ADDENDUMS, ASI 001, and ASI 002 (CITY COMMENTS), A PLEASE REFERENCE THIS SET IN LIEU OF THE PREVIOUS BID SET. THIS SET INCLUDES ALL CURRENT PLAN INFORMATION AS OF 12-22-2022.

If the Contractor believes the ASI warrants a change in the Contract Time or the Contract Sum, notify the Architect and Owner in writing within 10 calendar days of receipt of the ASI.

VCBO Architecture

A handwritten signature in black ink that reads "Marilee Vicencio". The signature is written in a cursive style with a large, stylized initial 'M'.

Marilee Vicencio
Marilee Vicencio NCIDQ