

# Carroll Soil Conservation District Sediment Control Checklist

## Concept Phase Sediment Control Plan

### Plan Information

- Vicinity Map
- North Arrow
- Owner/Developer Certification
- Engineer Certification

### Site Information

- Soil Types (Highly Erodible Soils to be identified = 15% slope or 5% slope and a K factor of > 0.35)
- Forest Boundaries
- 100 Year Floodplain
- Streams / Watercourses on or adjacent to the property
- Tier II watershed
- Impaired water body with TMDL
- Buffers and Easements as Required by the Local or State Jurisdictions
- 15% Slopes
- Wetlands
- Existing Topography

### Sediment Control Plan Information

- Label as "Conceptual Sediment Control Plan"
- 1" = 50' Minimum for the Erosion and Sediment Control Plan
- 1" = 500' Minimum for Drainage Area Maps (must be scaled to be readable/understandable)
- Impervious areas
- Approximate Limits of Disturbance
- Delineate Grading units/phasing (maximum of 20 acres per unit)
- Locations of any proposed traps, basins and any other possible points of discharge (storm drains, SOS, SCD, etc)
- Match Lines Labeled (Match lines must be places so they do NOT cover or obscure plan details)

### Sequence of Construction (items that need to be included)

- Label as Sequence of Construction
- The first item of the Sequence of Construction will be "Contact the Carroll County Sediment Control Inspector (1-410-386-2210) 24 hours prior to doing anything on the site to set up a pre-construction meeting and to make sure all local ordinance items have been satisfied "
- "Contact the Carroll County Sediment Control Inspector prior to removing any sediment control measures. Approval from the Sediment Control inspector is required."
- Grading Unit phasing or section phasing
- Pond/basin/trap construction and removal (may be in the sequence multiple times)
- Demolition (will this occur under this plan or be done separately. If separate and over 30,000 square feet, a sediment control plan approved through this office will be required)

### Narrative (Not on plan sheets and can be the same narrative that is submitted for SWM review)

- Supports Concept Phase
- Explain how the E&SC plan is integrated into the SWM strategy
- Identify all phases of the E&SC plan and interim SWM to protect downstream properties from increased runoff during construction