SUBCONTRACTOR TRENCH SAFETY DAILY FIELD REPORT

Date	e:FCC Job# :			
Proje	ect Name:			
	Project Owner:			
FCC Project Superintendent:Subcontractor Superintendent/Foreman:				
Com	petent Person:			
	Veather Condition:			
Rain	fall Amounts: (24 hours previous)			
	reby attest that the following conditions existed and that the following items veriewed during this inspection: (circle the appropriate response)	vere che	ecked	
1	. All open trenches were inspected.	Υ	N	
2	. All surcharge was located the proper distance from the top of any slopes?	Υ	N	
3.	Were tension cracks observed along the top of any slopes?	Y	N	
4.	Were all slopes cut at the designed angle of repose?	Y	N	
5.	Was any water seepage noted in the trench walls or trench bottom?	Υ	N	
6.	Was the bracing system installed in accordance with its design?	Υ	N	
7.	Was there evidence of shrinkage cracks in any trench wall?	Υ	N	
8.	Was there any evidence of caving or sloughing of soil since the last field inspection?	Υ	N	
9.	Were there any zones of unusually weak soils or materials not anticipated?	Υ	N	
10.	Was there any evidence of significant fracture planes in the soils or materials not anticipated?	Υ	N	
11.	Was there any noted dramatic dips in the bedrock?	Υ	N	
12.	Were all short-term trenches covered within 24 hours?	Υ	N	
13.	Were any non-compliance items photographed?	Υ	N	
14.	Were the trench boxes certified?	Υ	N	
15.	Were the hydraulic shores pumped to design pressure?	Υ	N	
16.	Is the type of shoring being used secure? Type of shoring being used:	_ Y	N	
 17.	Did the shoring plan include an adequate safety factor to allow for equipment that is actually being used?	Y	N	
18.	Is the traffic in the area adequately away from the trenching operations?	Y	N	

TRENCH SAFETY DAILY FIELD REPORT

Subcontractor Representative

PAGE 2

19.	Are the traffic barricades positioned adequately away from the trenching operations?	
20.	Are there any trees, boulders, or other hazards in the area?	
	Are the vibrations from the equipment or traffic too close to the trenching operation? the traffic barricades positioned adequately away from the trenching operations?	Y Y
22.	List any heavy equipment or trucks operating near the excavation:	
23.	List any heavy equipment in use on the site:	
24.	List the contractor personnel on site (list by trade):	
25. 26.	The excavation foreman on site was:	
27.	List any changed subsurface conditions from those anticipated:	
Manl Side Braci	List the activities by locations: ch box nole construction: sloping: ing:	
Othe 29.	Observations/Actions taken due to changed conditions:	