AVT LIFT SYSTEMS Tel: 812-705-4057 tom.austin@avtlifts.com HYDRAULIC QUOTE REQUEST FORM

Project Name:	Da	Date:					
Location:	Q	Quote Due Date:					
Customer:		Contact:					
Telephone:		Cell #:					
Email:							
No. of Elevators: Capacity	Speed Tr	avel					
HW Width HW Depth	Pit Depth	(Overhead				
Landings Openings	Front	Rea	r				
Machine Room: Landing	Adjacent Rei	mote Re	emote Distance				
Voltage Phase	60 Hertz Code Y	ear	Seismic				
<u>CAB</u>							
Width Depth Height	Shell P	anels	Reveals				
Door width Door Height	Door Type:	_ Hand of (Dpng Finish:				
Ceiling Sills Handrails: (Qty Type						
Other							
HOISTWAY ENTRANCES							
Width Height Type	Hand of	Opng	Wall Thickness				
Finish: *Powder Coat SS4	Sills: *Aluminun	ı					
Other							

CONTROLLER Simplex Group

All controllers are non-proprietary and include the following standard features:

On board diagnostics; solid state motor starter; Selector; Fire Service Ph I & II; Independent service

Options:

Hospital Service____ Auto Battery Lowering____ Building Emergency Power_____ COP Security____ Hall Call security____ Hall Lanterns____ ARC Flash Protection_____ Other:

Pump Unit

AVTL included standards:Submersible; 80 starts/hour, muffler, ball valveOPTIONS:Oil Cooler_____ Tank Heater_____ Viscosity Control____ Low OilSwitch_____Low Pressure Switch______ Constant Down Speed Valve____ Pressure Gauge____Rupture Valve_____ Scavenger Unit____

JACKS:

Dual Holeless____ In-Ground____ one piece____ # of pieces_____ PVC: Sch40____ Sch80____

Holeless jacks will be single stage up to 12'8" travel and 2 stage telescoping up to 23'6" travel with standard 8'0" cab, 4'0" pit and 12'6" overhead. Increased travels possible with increased pit and/or overheads.

FIXTURES

AVTL Standards: SS#4 finish, Car Position Indicator Car Travel Lantern, Round pushbuttons, Light/keyswitch, 2spd Fan keyswitch,; ADA phone; top & bottom hoistway access; Fire Service Ph. I & II; Independent Service

		Options:					
COP: Applied_	Swing	VR PB	_ SS#8	_ Aux/COP			
Hall Lanterns:	VerticalH	lorizontal_	VR				
HPI's: Main Flo	or All Fl	oors C	ombo	Vertical	Horizont	al	
Hall Stations:	SS#8 VR	RPB# c	of Risers	Fire Rtn Flo	oor	Арр Н	
Other:							

FLOOR HEIGHTS							
LANDING	LABEL	HEIGHT	FRONT	REAR			
10							
9							
8							
7							
6							
5							
4							
3							
2							
1							

*NOTES:

- Our elevators will comply with the A17.1 code year identified on this RFQ. If there are any local jurisdictional requirements in addition to the effective code, they must be identified on this RFQ. Additional requirements identified after estimate is submitted may result in price increases.
- AVTL standard cab laminate colors apply; other selections may result in upcharge and longer lead times.
- AVTL standard powder coat color selections apply; other selections may result in upcharge and longer lead times
- Standard lead times are 2-3 weeks for submittals, 10-12 weeks material delivery after receipt of approved shop drawings, color selections, and receipt of initial payment
- Nema 1 standard electrical

EXCLUSIONS: the following is not included in our estimates

- Hydraulic oil is not included
- Wall inserts or other means for securing rail brackets to structure are not included
- Cab protection pads and hangars
- Certificate frames