

## Materials Inventory of the Distribution System

### Number of Accounts

Residential	5,385
Commercial	612
Industrial	1
<b>Total metered customers</b>	<b>5,997</b>

### Fire Hydrants:

Municipal	437
Private	11
Fire District	25
<b>Total Hydrants</b>	<b>473</b>

Fire Sprinkler Systems	43
------------------------	----

### Transmission and Distribution Mains

Size	Kind of Pipe	Length in Feet	Size	Kind of Pipe	Length in Feet
12"	PVC	8,133	2.5"	Copper	210
10"	PVC	8,364	2"	Cast Iron	38
10"	Steel	99	2"	AC	2
10"	Cast Iron	2,110	2"	PVC	142,890
10"	Transite	34,644	2"	PE	1,612
8"	PVC	89,067	2"	Galvanized	133,268
8"	Steel	149	1.5"	Galvanized	908
8"	Cast Iron	2,410	1.5"	Copper	71
8"	Transite	55,426	1.5"	PVC	4,592
8"	Yellowmine	101	1.25"	PVC	288
8"	PE	493	1.25"	Copper	128
6"	PVC	56,564	1"	PVC	4,069
6"	Steel	44	1"	PE	26,221
6"	Cast Iron	19,342	1"	Galvanized	10,771
6"	Transite	96,650	1"	Copper	5
6"	PE	2,609	3/4"	Copper	72
4"	PVC	39,534	3/4"	Galvanized	6,193
4"	Cast Iron	19,763	3/4"	PE	4,972
4"	Transite	10,936	3/4"	PVC	430
4"	PE	3,412			
3"	PVC	109,337			
3"	Galvanized	24			
3"	PE	27			
<b>Total</b>					<b>895,972</b>

In a continuing effort to reduce any lead in the finished water delivered to homes, Peoples Water Service uses only low lead fittings, is changing out older meters with low lead meters, and adding corrosion control to treat the water. More information about lead in drinking water can be found at <https://www.epa.gov/ground-water-and-drinking-water/basic-information-about-lead-drinking-water#getinto>.