



ALCO Inc.

5830 - 92 Street, Edmonton, Alberta, T6E 3A6
Phone: (780) 442-3437 - Fax: (780) 436-6264



CERTIFICATE OF INSPECTION

Equipment Owner : **Bitz Power Tongs Ltd.**
P.O. Box 5270
Edson, Alberta
T7E 1T5

Date: **November 10, 2010**

Rig # :

Equipment Description: **HYC - 200 Ton**
AOT Slip Type Elevator
(C/W 7 5/8" Slip Assembly)

Serial Number :

Inspection Report : **H - 12577**

Sales Order : **7576**

The undersigned hereby certifies that an inspection has been carried out on the above mentioned equipment in accordance with the applicable standards:

CAODC R.P. 1.0, 1.0A, 2.0, 3.0, 4.0, 5.0

American Petroleum Institute Specification 8C

Inspection Method : ASTM E-709 Standard Guide for Magnetic Particle Inspection

Inspection Method : ASTM E-165 Standard Guide for Liquid Penetrant Inspection

Inspection Method: ASTM-110 Standard Guide For Hardness Testing

Inspection Performed In Accordance With ASME Sec. 8, Div. 1, App. 6

Acceptance Standard: ASTM E-125 Reference Photographs For Magnetic Particle Indications

Load Test #: **Body - EDM 1110 15655 7576 LT**

Load Test #: **Slips - EDM 1110 15656 7576 LT**

No Discontinuities Noted At Time Of Final Inspection
After Load Test

Technician: L. Ponech / T. Ponech

C.G.S.B. 10873 / 5703

Signed: 

H2



ALCO Inc.

5830 - 92 Street, Edmonton, Alberta, T6E 3A6
Phone: (780) 442-3437 - Fax: (780) 436-6264



LOAD TEST CERTIFICATE

DATE: November 9, 2010

CUSTOMER: Bitz Power Tongs Ltd.

ADDRESS: P.O. Box 5270
Edson, AB
T7E 1T5

Serial # :

***THE FOLLOWING EQUIPMENT HAS RECEIVED A LOAD TEST TO 1.5 TIMES
ITS RATED CAPACITY.***

DESCRIPTION: HYC - 200 Ton

MANUFACTURE : AOT Slip Type Elevator (Body Only)

LOAD TEST NUMBER: EDM 1110 15655 7576 LT

S.O. NUMBER: 7576

LOAD TESTED TO: 300 Ton

INSPECTION # : H - 12577

AUTHORIZED BY : 

Quality Assurance Department
Hydra Group Ltd. - Edmonton, AB

Authorized VARCO BJ Repair Center

H2