



JULY 28 – AUGUST 4, 2022 UPDATE #38

CLEANUP ACTIVITIES THIS WEEK

CANNON MINE PIT (CMP)

- Continued restoring Van Dunk Lane cul-de-sac and adjacent driveway

O'CONNOR DISPOSAL AREA (OCDA)

- Continued collecting soil borings for engineering design of the Recycling Center

PETERS MINE PIT (PMP)

- Continued importing clean fill material to backfill the PMP
- Continued installing the geotextile fabric layer of the soil cap
- Continued importing clean soil to place above the geotextile fabric

INSPECTIONS AND MONITORING

- Continued inspecting/maintaining silt fencing, hay bales and berms used for erosion control in all areas
- Continued air, vibration, wildlife, and settlement monitoring
- Began semi-annual groundwater and surface water sampling event in all areas



CLEANUP ACTIVITIES NEXT WEEK

CANNON MINE PIT (CMP)

- Continue restoring and paving Van Dunk Lane cul-de-sac and adjacent driveway

O'CONNOR DISPOSAL AREA (OCDA)

- Complete soil borings for engineering design of the Recycling Center, if not completed the previous week

PETERS MINE PIT (PMP)

- Continue importing clean fill material to backfill the PMP
- Complete installing the geotextile fabric layer of the soil cap
- Continue importing clean soil for placement above the geotextile fabric

INSPECTIONS AND MONITORING

- Continue inspecting/maintaining silt fencing, hay bales and berms used for erosion control in all areas
- Continue air, vibration, wildlife, and settlement monitoring
- Complete semi-annual groundwater and surface water sampling event in all areas

Contact Information:

Joe Gowers

EPA Remedial Project Manager
(212) 637-4413
gowers.joe@epa.gov

Pat Seppi

EPA Community Involvement Coordinator
(646) 369-0068
seppi.pat@epa.gov

Immediate concerns regarding ongoing construction can also be referred to:

de maximis, inc.

(610) 435-1151 ext. 2