Stormwater Construction Site Inspection Report

Project Name

Rattlesnake Creek Substation and T-line

NPDES Tracking Number

CWS-201802602

Location

Rattlesnake Creek Substation and Transmission Line

Conducted on

11 Oct 2018 03:00 PM

Name

Mario Mendez

Title

Engineer

Contact Information

mmendez@atwell-group.com

Inspector's Qualifications

Registered Professional Engineer, AZ

Describe Present Phase of Construction

Substation: Mechanically complete; T-line: Stringing hairpin line

Type of Inspection

Regular

Completed on

12 Dec 2018 05:08 PM

Score

1/1.0 - 100.00%

Weather

Question	Response	Details	
Has there been a storm since the last inspection?	No		
Weather at the time of this inspection	Cloudy		
Temperature	35 °F		
Have any discharges occurred since the last inspection?	No		
Are there any discharges at the time of inspection?	No		

11 Oct 2018 -2-

Site BMPs

Question	Response	Details				
Add BMP						
BMP 1	BMP 1					
BMP Number	Substation: Silt Fence					
Is BMP Installed?	Yes					
BMP Maintenance Required?	Yes					
Corrective action needed, Notes	Silt fence on southeast side of Substation is exposed and requires repair.					
BMP 2						
BMP Number	Substation: Dumpster Cover					
Is BMP Installed?	Yes					
BMP Maintenance Required?	No					
BMP 3						
BMP Number	Substation: temp seeding					
Is BMP Installed?	Yes					
BMP Maintenance Required?	No					
BMP 4						
BMP Number	T-line: dumpster cover					
Is BMP Installed?	Yes					
BMP Maintenance Required?	No					
BMP 5						
BMP Number	Substation: Wattles					
Is BMP Installed?	Yes					
BMP Maintenance Required?	No					

11 Oct 2018 -3-

Overall Site Issues

Question	Response	Details			
Question 1					
Are all slopes and disturbed areas not actively being worked properly stabilized?	Yes				
Maintenance Required?	No				
Question 2					
Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?					
Question 3					
Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	No				
Maintenance Required?	Yes				
Corrective Action Needed, Notes	See previous section				
Question 4					
Are discharge points and receiving waters free of any sediment deposits?					
Question 5					
Are Storm Drain Inlets properly protected?					
Question 6					
Is the construction exit preventing sediment from being tracked into the street?	Yes				
Maintenance Required?	No				
Question 7					
Is trash/litter from work areas collected and placed in covered dumpsters?	Yes				
Maintenance Required?	No				

11 Oct 2018

Question	Response	Details			
Question 8					
Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?					
Question 9					
Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?					
Question 10	Question 10				
Are materials that are potential stormwater contaminants stored inside or under cover?					
Question 11					
Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?					
Question 12					
Describe any other incidents of non-compliance not described above:					

11 Oct 2018 -5-

Certification Statement

Questio	n	Resp	onse		Details	
"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."						
Name and Title:			Mario Mendez, Engineer			
Signature:		·		2018 05:08 PM	MIMeny	
Date: 11 Oct 2018						

11 Oct 2018 - 6-