

CRANE OPERATOR DAILY INSPECTION CHECKLIST								
Crane name / Number	Crane Type			Crane Capacity	Date of Inspection			
Location	Hour Meter			Total Hours Operate	·d			
Operators Name				Oilers Name				
Site Supervisor Name				Lift Director Name				
Site Supervisor Hume				Ent Birector Name				
INSTRUCTIONS:								
Check all items indicated. Inspect and indicate as satisfactory = S. Unsatisfactory = U or not applicable = N/A								
Walk around inspection	U	S	N/A	Operator Cab	Operator Cab Inspection		S	N/A
Safety guards and plates				Gauges	Gauges			
Carrier frame, rotate base				Warning & indicator	Warning & indicator lights			
General hardware				Control / brakes				
Reeving				Visibility				
Block				Load rating charts				
Hook				Safety devices				
Sheaves					Emergency stops			
Boom/Jib			1	List / trim indicators	·			
Gantry, pendants, boom stops					Boom angle / Radius indicator Machinery House Inspection			NI/A
Walks, ladders, handrails							S	N/A
Wind locks, chocks, stops				Housekeeping				
Tires, wheels, tracks			1	Engine / Compresso	Leaks – Fuel – Lube – Oil -Water			
Leaks-Fuel, oil, lube, water			1	+ -	– Oii -water			
Radius indicator				Lubrication				
Outrigger/locking device				Battery				
Operation inspection u				Lights				
Area safety				Glass				
Unusual noises					Clutch / Brake Linings			
Control Action				Electric motors				
Brakes/boom/load/ rotate				Warning tags				
Crane stability				Fire Extinguisher				
No load test								
Fleeting sleeve								
Limit switches								
Comments								
Operators Signature				Lift Director Signa	Lift Director Signature			