



Valve / Control Valve / Actuator / Controls Check List

Valves:

Upstream Pipe Size: _____ Upstream End Connection: (RF, RTJ, Etc..) _____

Downstream Pipe Size: _____ Downstream End Connection: (RF, RTJ, Etc..) _____

Media: _____ Temperature _____ Specific Gravity _____

Inlet Pressure: (PSI) _____ Outlet Pressure: _____ Max Shutoff Pressure: _____

Flow Rate: Min: _____ Normal: _____ Max: _____

Body Material: _____ Sour Gas or NACE? _____

Preferred Brand: _____

Notes: _____

Actuators:

Type: Piston / Diaphragm _____ Available Supply: _____ Supply Gas: Air / Nat Gat / Nitrogen Other: _____

Fail Position: (Check One) Open: _____ Closed: _____ Last: _____

Manual Override: Yes _____ No _____

Shut Off Pressure: _____

Notes: _____

Controls & Accessories:

Positioner: Yes/No _____ Type: Pneumatic: _____ Electro-Pneumatic: _____ Smart: _____

Control Signal: (Check One) 4-20mA _____ 3-15 psi _____ 6-30 psi _____

I/P Transducer: Yes _____ No _____

Regulator: Yes/Mo _____ Filter/Regulator _____ Regulator Set Pressure: _____

Limit Switch: Yes/No _____ WP or EXP Rated: _____ # of Switches: _____

Indicator: _____ Dome: _____ Flat: _____

Notes: _____