



GROUND FLOOR PHASING PLAN

- = PHASE 1 - ROOM PREP FOR OCCUPANTS TEMPORARY USE DURING PHASED CONSTRUCTION AS WELL AS OTHER ASSOCIATED AREAS REQUIRED FOR PSP DAILY ACTIVITIES.
- = PHASE 2 - OCCUPANTS FROM THIS PHASE MOVED TO PHASE 1 TO CONDUCT DAILY ACTIVITIES & RETURNED UPON PHASE 2 COMPLETION.
- = PHASE 3 - OCCUPANTS FROM THIS PHASE MOVED TO PHASE 1 TO CONDUCT DAILY ACTIVITIES & RETURNED UPON PHASE 3 COMPLETION.
- = PHASE 4
- = PHASES 1-3 - SALLY PORT CONSTRUCTION TO RUN CONCURRENTLY WITH PHASES 1-3 & COMPLETED PRIOR TO PHASE 4 COMMENCEMENT.
- = PHASES 1-4 - GARAGE CONSTRUCTION TO RUN CONCURRENTLY WITH PHASES 1-4.

NOTE: EXISTING FURNITURE TO BE USED DURING CONSTRUCTION. ALL NEW FURNITURE TO BE SET IN FINAL LOCATION UPON COMPLETION OF EACH PHASE BY THE STATE POLICE OR A REPRESENTATIVE THEREOF. EXISTING FURNITURE WILL BE EVALUATED BY THE STATE POLICE OR A REPRESENTATIVE THEREOF FOR RE-USE OR DISPOSAL. ALL EXISTING FURNITURE TO BE DISPOSED OF WILL BE DONE SO BY THE PSP IN A 40 YD. DUMPSTER PROVIDED BY & PAID FOR BY THE GENERAL CONTRACTOR.

NOTE: GENERAL CONTRACTOR MUST PROVIDE WALK OFF MATS BETWEEN PHASES, TYPICAL FOR THE ENTIRE PROJECT.

NOTE: GENERAL CONTRACTOR TO INSTALL REUSEABLE ZIPPER DOOR DUST CONTAINMENT SYSTEM OR EQUAL AT ALL DOORS TO MINIMIZE ODOR, DUST, ETC. IN OTHER OCCUPIED AREAS OF THE BUILDING, TYPICAL FOR THE ENTIRE PROJECT.

- = STUD FRAMED TEMPORARY CONSTRUCTION WALL WITH PLYWOOD SHEATHING. PROVIDE LOCKABLE DOORS WHERE SHOWN. COORDINATE FINAL LOCATION OF THIS WALL WITH PSP.
- = EXISTING TO BE REMOVED PER DEMOLITION PLAN