

From,
Sri. Pawan Maddineni,
Dy. Project Manager,
WAPCOS,
Vijayawada.

To,
The Executive Engineer,
Agrl. Marketing,
Vijayawada.

Lr.No: Inspection Report/DPM/WAPCOS Dated: 27.09.2023

Respected Sir,

**Sub: WAPCOS – MPFC Godowns – “Construction of MPFC Godown at RBK center at Posinavaripalem(V), Machilipatnam(M), Krishna district” –
Rebound tests not were notsatisfactory.**

Ref: 1. Agreement No. 69/2021-22, Dt.08.11.2021 of the Superintending Engineer, Agrl. Marketing, Guntur.

During inspection of the MPFC godown under construction at Posinavaripalam village of Machilipatnam Mandal, Krishna District.

The rebound hammer test was conducted for the plinth beam, but the results were not satisfactory. Subsequently we recommended core test to the contractor.

Accordingly, core test is conducted through M/s. Anoor labs, Gannavaram which is also NABL accredited. The results obtained are here with enclosed. The result for M20 concrete laid for plinth beam which not complying with specified results. Therefore, it is requested to instruct the concerned contractor to demolish the plinth beam.

Yours faithfully,



Pawan Maddineni
Dy. Project Manager,
WAPCOS,
Vijayawada.

Encl: Rebound Hammer & Core Test Reports.

Copy submitted to the Chief Engineer(AM) Guntur for information.

Copy submitted to the Deputy Executive Engineer(AM) Vijayawada for taking further necessary action.

Copy submitted to the Project Manager, WAPCOS Guntur for information.