

LAST SAVED: 10/15/2020 2:58 PM

G:\2024\6_PHASE 2-PROJECT FOLDER CONST-PHASE 2\SWMP-INTERIM.dwg

LEGEND

	Surface Flow Direction		Street Sweeping
	Existing Contours		Straw Bale Barrier
	Stormline		Inlet Protection
	Limits of Construction		Check Dam
	Silt Fence		Rough Cut Street Controls
	Vehicle Tracking Control		Concrete Washout Area
	Staging Area		Surface Roughening
	Good Housekeeping		

LAND DEVELOPMENT NOTES

1. LAND DEVELOPMENT BMPs MUST BE RELIED UPON UNTIL ALL UPLAND AREAS HAVE REACHED FINAL STABILIZATION AND/OR UNTIL VERTICAL CONSTRUCTION IS COMPLETED.

2. /
3. /
4. /
5. /
6. /
7. /
8. /
9. /
10. /
11. /
12. /

Supplemental Legend

	Active lot/area		Inlet Curb Dated		Mulch & Seed - Straw
	Stockpile				


6. DEPLOYMENT AND/OR REMOVAL OF THE ABOVE BMPs ARE DEPENDENT OF WORK SEQUENCING AND PROXIMITY TO EACH DISTURBANCE AREA. ADDITIONAL BMPs MAY BE REQUIRED PER THE DETAILS OR NARRATIVE.

9. IT IS THE PERMITTEE'S RESPONSIBILITY TO ADJUST OR REMOVE INLET PROTECTIONS AS NECESSARY PRIOR TO LARGE RAIN EVENTS THAT MAY EXCEED THE NORMAL CAPACITY OF THE INLET PROTECTION TO PREVENT FLOODING AND POTENTIAL PROPERTY DAMAGE.

10. IF LOADING AND UNLOADING OPERATIONS; OUTDOOR STORAGE OF CONSTRUCTION SITE MATERIALS, BUILDING MATERIALS, FERTILIZERS, AND CHEMICALS; BULK STORAGE OF MATERIALS; AND LOCATIONS OF VEHICLE AND EQUIPMENT MAINTENANCE AND FUELING OCCURS OUTSIDE OF THE DESIGNATED STORAGE AREA, ENSURE THAT ITEMS ARE ADEQUATELY CONTAINED VIA CONTROL MEASURES AND ACCURATELY DEPICTED ON THE ACTIVE SITE MAP.

11. MOISTURE CONDITION SOIL AND/OR CEASE SOIL DISTURBING OPERATIONS DURING HIGH WINDS. DURING LAND DEVELOPMENT ANOTHER OPTION IS TO SLOW DOWN SCRAPER OR CONSTRUCTION TRAFFIC SPEEDS TO REDUCE DUST GENERATION.


12. EACH LOT WILL NEED TO BE LEFT LOW AT LEAST 4 INCHES IN A 30'x30' AREA TO REDUCE STORMWATER RUNOFF. ALTERNATIVELY, A SEDIMENT TRAP MAY BE PLACED IN THE LOW POINT OF EACH BLOCK TO ACCOMMODATE RUNOFF FROM LOTS. ENSURE SEDIMENT TRAPS, IF USED, ARE SIZED APPROPRIATELY TO ACCOMMODATE BLOCK FLOW.



SCALE VERIFICATION
BAR IS ONE INCH
ON ORIGINAL DRAWING
IF NOT ONE INCH ON THIS SHEET
ADJUST SCALES ACCORDINGLY

811
CALL THE UTILITY NOTIFICATION
CENTER OF COLORADO (U.N.C.C.)
72 HOURS BEFORE YOU DIG
FOR ANY UTILITIES
AVAILABLE OUTSIDE OF OFFICE HOURS

NO.	DESCRIPTION	DATE	BY
1	Map active as of 9/15/21		
2	Undated items marked as original installation was present at the time map was opened.		



HURST & ASSOCIATES, INC.
1265 S. Public Road, Suite B
Lafayette, CO 80026
303.449.9105

HURST
CIVIL ENGINEERING
PLANNING
SURVEYING

MORGAN HILL FILING 2
CONSTRUCTION PLANS
INTERIM STORMWATER MANAGEMENT PLAN
1 OF 2
Prepared for:
CDG MORGAN HILL, INC.

DRAWN BY:	EST/TA
DESIGNED BY:	TA
DRAWING NAME:	SWMP-INTERIM
APPROVED BY:	JJ
JOB NUMBER:	2020-46
DATE:	10/20/2020
SCALE:	1"=100'
SHEET NO.:	18

