

Ashley Valley Water and Sewer Improvement District

609 W. Main, P.O. Box 967 Vernal Utah 84078
435-789-9400~Fax 435-789-5754

NEW SEWER LATERAL INSTALLATION AND INSPECTION FORM

The undersigned hereby requests an inspection of the installation of the sewer lateral located at _____, and agrees to release Ashley Valley Water and Sewer Improvement District of any and all claims relating to the installation of the sewer lateral. **Customer is responsible for sewer line from the home to the point of Main Line connection. Inspection services are strictly for ensuring that District installation standards are met, and is not intended to provide any kind of warranty or guarantee against future use.**

Check which one applies to you: Home Owner Contractor

Inspection Type: Main line stub out Home Lateral

Name: _____ Service Address: _____

Phone Number: (Home) _____ (Business) _____

Contractor Name: _____

Subdivision: _____ Lot: _____

Signature _____ Printed Name: _____

Installation and Inspection

Inspector use only. Name of Inspector: _____

Is the Contractor Licensed and Bonded? Yes No

Does the lateral pipeline meet installation specification? Yes No

Are all fittings gasket or solvent welded joints? Yes No

Is the Select Gravel bedding compacted under pipe? Yes No

Is there a cleanout at property line, back of sidewalk, or in Public Utility Easement with brass or locatable cleanout plugs? Yes No

Is there a cleanout at the house, after each 90° change of direction, or combination of bends equaling 90° and at each 100' of pipe run? Yes No

Is the slope of the service lateral a minimum of 2%? Yes No

Is the line installed below the frost line or insulated? Yes No

Have photographs been taken and placed in customer's file? Yes No

Has a backwater valve been installed if the lowest basement plumbing drain is below the rim of the nearest manhole in the street? Yes No

Comments: _____

Picture Box

