

# Lifting Machines and Accessories Report



Lifting Operations & Lifting Equipment Regulations 1998  
 Provision & Use of Work Equipment Regulations 1998

**Regular** Thorough Examination

Name of User: **SOCOTEC UK HOLDING LTD AND/OR  
 SOCOTEC UK LIMITED AND/OR ANY**

Policy **NV10405624**

Number:

Contract

Number:

Report **E44145018324**

Number:

Location: **SOCOTEC CENTRAL, LEOFRIC BUSINESS  
 PARK, PROGRESS CLOSE, COVENTRY,  
 CV3 2TF**

<b>Item No.</b>  <b>Examination Dates:</b> Last Current Next	<b>Description</b> <b>Serial No.</b> <b>Make/Model</b> <b>Year of Manufacture</b> <b>Location</b> <b>Examination Scheme Number</b>	<b>Safe Working Load(s)</b>	<b>A. Defects which could cause a danger to persons. Particulars of any repairs, renewals or alterations to rectify those defects and the time within which those defects shall be rectified.</b>  <b>B. Identification of any parts that require rectification</b>  <b>C. Observations and recommendations (Issues relating to health and safety. Any actions stipulated should be suitably and satisfactorily completed.)</b>
CT08 10-May-2023 08-Apr-2024 08-Apr-2025	Drilling Rig, Light Duty NOT MARKED. Dando Not marked Coventry	Main Winch 3000 kg FoS 5:1 Set Up Winch 900 kg Derrick / Mast 9000 kg	<b>A</b> None <b>B</b> None <b>C</b> Main winch rope S/No W24540 on Test Cert 137389 Set up winch rope S/No W24082 on Test Cert 117840 Winch Drum : BDA-BLX-08 Electric Winch: CT08-W01 Witness of Load Test: 3000 kg
CT35 12-Apr-2023 08-Apr-2024 08-Apr-2025	Drilling Rig, Light Duty NOT MARKED. Dando / 175 Not marked Coventry	Main Winch 3000 kg FoS 5:1 Set Up Winch 900 kg Derrick / Mast 9000 kg	<b>A</b> None <b>B</b> None <b>C</b> Main winch rope S/No W24214 on Test Cert 124240. Set up winch rope S/No W24109 on Test Cert 118677. Winch Drum: BDA-BLX-35 Electric Winch: CT35-01 Witness of load test: 3000 kg
CT56 12-Apr-2023 08-Apr-2024 08-Apr-2025	Drilling Rig, Light Duty Not marked Dando / Track mounted Not marked Coventry	Main Winch 1000 kg FoS 5:1 Set Up Winch 900 kg Derrick / Mast 3000 kg	<b>A</b> None <b>B</b> None <b>C</b> Main winch rope S/No W24358 on report 130816 Set up winch rope S/No W24107 on report 118679.

Winch Drum: BDA-BLX-56 Electric Winch: CT56-W01 Witness of load test: 1000 kg Derek Components: M1-R1, M1-R2, M1-R3, M1-L1, M1-L2, M1-L3, M1-C1, M1-C2
---


The above items were seen at: (If blank, refer to the Location details)

Visit made on behalf of:

Client Name	SOCOTEC UK HOLDING LTD AND/OR SOCOTEC UK LIMITED AND/OR ANY
Address	SOCOTEC CENTRAL LEOFRIC BUSINESS PARK PROGRESS CLOSE COVENTRY CV3 2TF

This notification shall not be reproduced except in full without the approval of Allianz Engineering and the client for whom it was produced.

**Client's Report Notes** [These notes DO NOT form part of the Allianz Inspection Report]

Date of commencement of examination and tests	8-Apr-2024	Competent Person Allianz Engineering
Date of Report	8-Apr-2024	UK Tel: +44 (0) 1428 722407 ROI Tel: +00353 (0) 1 613 4081
Engineer Surveyor	 A. Duffell	

Allianz Engineering Inspection Services Ltd, 57 Ladymead, Guildford, Surrey, GU1 1DB  
Allianz Engineering Inspection Services Ltd. Registered in England Number: 5441840. Registered Office: 57 Ladymead, Guildford, Surrey, GU1 1DB, United Kingdom.  
Allianz plc, Allianz House, Elmpark, Merrion Road, Dublin 4, Republic of Ireland. Allianz plc trading as Allianz is regulated by the Irish Financial Regulator. Registered in Ireland number 143108.  
www.allianzengineering.co.uk



This is an electronically produced copy of an original report held on the Allianz Engineering computer database called FACE

Print

Close

[Print/email friendly page](#)

Attachments

Type

Comments

No Attachments