



SOCOTEC

Plant Service Record

| Date: 19/11/18 | Fitter's name: Jack Keaton | |
|--|----------------------------|----------|
| Plant Item: CT rig | Plant no.: CT S2 | |
| Hour reading: IV/A | | |
| Description of work carried out | Time taken (hours) | Initials |
| Bent brackets incoshap Havel Pins | | |
| Fitted new grease nipple to tow | | |
| greased towing mechanism | | |
| greased main shaft | | |
| greased pillow bearings | | |
| greased rope wheel | | |
| fitted exhaust guard | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| Parts/materials used | Quantity | |
| exhaust guard | 1 | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| Fitter's comments: | | |
| | | |
| Fitter's Signature (work complete) | | |
| Managers signature (uploaded) | | |