



SOCOTEC

Plant Service Record

Date: 27/VI/2023		Fitter's name: DOM	
Plant Item: COMACCHIO 405		Plant no.: R-68	
Hour reading: 3578.5			
Description of work carried out		Time taken (hours)	Initials
1)	CHECK R/C		DD
2)	REPLACE FRONT GATE PANELS TOP + BOTTOM		DD
3)	REPLACE WIRE WINCH ROPE 6mm		DD + PP
4)	REPLACE MAIN ROPE 10mm		DD + PP
5)	REPLACE BOTTOM CLAMPS CHECK VALVES		DD
6)	REPLACE BUTTON FOR FOOT + NEW PLUGS		DD
7)	CHECK ROTATION + CLEAN UP SENDER COG		
	CLEAN SENSOR READING FACE		DD
Parts/materials used		Quantity	
WIRE WINCH ROPE 6mm S015033		2	1
MAIN ROPE 10mm S015033		2	1
CLAMPS CHECK VALVES			2
BUTTON MOMENTARY (DURITE 048550)			1
Fitter's comments:			
INSTALL WIRE WINCH ROPE 6mm			
- 11- MAIN ROPE 10mm → TO BE SEND BACK TO SUPPLIER			
DIDN'T REPLACE RIGHT JACV LEG CHECK VALVE			
NO PARTS IN JKS 30-VI-2023			
WHILE TESTING ROTATION FOUND SENSOR NOT READING SIGNALS FROM COG → CLEANUP COG AND TEST IT IT WAS FINE → MAYBE SENSOR AND COG NEED TO BE CLEANED DAILY			
Fitter's Signature (work complete)			

FOOT BUTTON - REPLACED FOR A NEW + NEW PLUG WHILE TESTED WAS WORKING FINE
 REMOTE TESTED → WORKS FINE

30-VI-2023