

Section 5.10 POTABLE WATER SERVICE APPLICATION – (Form I)

Owner's Name(s): _____ Lot # _____ Date: _____

Owner's Mobile: _____ Owner's Email: _____

Gen. Contractor: _____

Contractors Mobile: _____ Contractors Email: _____

(EMS Field Crew to fill out this section)

1) EMS Inspection Notes & date of Inspection

Date of Inspection: _____

EMS Quote for additional Work If

Date of Quote: _____ Date Work Was Completed: _____

Meter Number: _____

Owner/POA Agreement:

Once the Potable Water Meter is installed and service provided the Connection Fee for a Home shall be Billed at \$500.00. Billing will be sent within 30 Days after installation, with 30 days to pay.

2) Acknowledgements: I certify this Application is true and correct.

Owner's Signature : _____ **DATE:** _____

ARC Signature: _____ **DATE:** _____

Instructions for submitting the completed Form:

****Once the Owner completes this PDF form and pushes the adjacent " SEND " button the application is considered submitted to Waterfall's Water Services Company (EMS) and Waterfall General Manager for action by inspection and installation. Once the meter has been installed the Owner will be notified water is ready.**

Water Meter Connection Requirements for Potable Water Service

- a. Submit **Form I**, Potable Water Service Application
- b. Once the meter has been set in place by Environmental Management Services, Inc. and tested, the Owner shall receive a notice (typically emailed) that the potable water is ready to connect to. (i.e.: for temp water use during construction and for final connection line service to the New Home). See diagram below. This is a typical connection diagram.
- c. **IMPORTANT** – The Customer **MUST** have a **Pressure Regulator** installed. (Typical pressure settings are between 40PSI and 65PSI for residents. Set accordingly)
- d. There must be a **Shut Off Valve** installed. This valve shall be installed within the first 1ft to 2ft leaving the Meter Box.
- e. Once all the customer side installations have been made, **CALL** for inspection by ARC. Once inspected, the line is ready for use.

NOTE: If the potable water is used during construction, it must be turned **OFF** daily. Never leave valve turned on when **NO ONE** is on site. If it is left on and a water leak occurs there will be a Fine to pay. **NEVER** try and **CONNECT** to Community water without approval.

