

Paid

12-4-22

\$360.00

Nor Cal Electric and Pump Work**Custom Construction Projects**

P.O. Box 528 | Los Molinos, CA 96055

Tel. (530) 521-7553

Contractor Lic. # 673423

STORM CRAIG

530-736-5947

11.8 2022

BREESE II WATER ASSOCIATION

Customer's Order #

Customer's Name

Phone

120 GURNSEY AV RED BLUFF

Address

PUMP & WELL INFO	DESCRIPTION
WELL SIZE	CHECKED 3" SUBMERSIBLE, LOW IMPEDANCE TO GROUND 3% UNBALANCED VOLTAGE ELECTRIC LEAKAGE ON THE GROUND N 1.2A. IT TRIPPED ITS BREAKERS LAST NIGHT (100A) RECONNECTED THE PUMP AND IT STARTED. PRESSURE CONTROL (30/90) NOT TURNING THE PUMP OFF. INSTALLED A NEW PRESSURE CONTROL (40/60) THE PUMP STOPPED AT 60 PSI NOT RECOMMENDING PUMP REPLACEMENT AT THIS TIME.
DEPTH	
STATIC LEVEL	
PUMP H.P.	
VOLTAGE 3" 240	
AMP.	
GPM	
DROP PIPE 4" GALVANIZED	

TOTAL COST: 360 —



CONTACTOR SIGNATURE

CUSTOMER SIGNATURE

INVOICE # 1251

1 Year Warranty on Labor, Material Warranty by Mfg.