

SAGUACHE CREEK DIVERSION INFRASTRUCTURE INVENTORY

Structure Name: LAUGHLIN D

Reported By: Daniel Boyes

Date: August 8, 2019

Headgate	Latitude	Longitude
Location:	38.119835	-106.252008

Headgate Type: N/A

Headgate Condition:	A <input type="checkbox"/>	Diversion and Other Condition:	A <input type="checkbox"/>	Stream Miles from Saguache Creek Terminus (Point of Diversion):	Structure Submerged: Yes <input type="checkbox"/>
	B <input type="checkbox"/>		B <input checked="" type="checkbox"/>	39.39 mi	No <input checked="" type="checkbox"/>
	C <input type="checkbox"/>		C <input type="checkbox"/>		
	D <input type="checkbox"/>		D <input type="checkbox"/>		
	F <input type="checkbox"/>		F <input type="checkbox"/>		
	N/A <input checked="" type="checkbox"/>				

Structure Description: This diversion does not have a headgate on the Saguache Creek mainstem. Instead, water is delivered to the ditch via other diversion structures. The ditch crosses Saguache Creek via a 10 ft PVC pipe and delivers irrigation water south of Saguache Creek. Just upstream of this structure, the south bank of the stream is experiencing accelerated erosion.

Repair(s) or Improvement(s) Currently Needed: The SMP Technical Advisory Team (TAT) recommends bank stabilization to prevent further erosion and/or potential damage to this structure.

Comments: This ditch is a priority 77.

Notes:

Estimated Range of Cost: Low

Ditch conduit looking north



Ditch conduit looking south



South bank erosion looking upstream



Stream channel looking upstream



Flume looking downstream



Stream channel looking downstream



SAGUACHE CREEK DIVERSION INFRASTRUCTURE INVENTORY

LAUGHLIN DITCH

PHOTO LOG

Saguache Creek Stream
Management Plan