

RPMUD Newsletter



RECENT ACTIVITY

Sewer Collection/Lift Station

Took plant down due to stoppage in transfer line. While plant was down, cleaned rags and silt out of facility.

Water Distribution

12/4 570 Roanoke Dr.
Repair 4" main line break.

12/5 715 Palmer Dr.
Replace long service line due to leak.

12/26 454 Lexington Ct.
Replace saddle and service line under driveway due to leak.

2/9 639 Mosswood
Replace saddle and service line due to leak.

East Ditch Cleanout

The first quarter cleanout of the East Ditch was completed in January.

NOTES

The main part of the sewer plant was shut down for several days due to non-sewer materials clogging the system. Rags, so-called flushable wipes, and solids created a major obstacle in the system, which caused a major time and expense to remove them.

During the flood cleanup, the machine that was picking up the material from a home, damaged the manhole. The operator did not know there was a manhole under the debris and consequently ripped it out of the ground.



MAJOR PROJECTS

Charleston Park Irrigation System Replacement

Completed the replacement of all the sprinkler heads and control centers. System is now up and running.

Drainage Study

A district wide drainage study was conducted using SWMM modeling.

Storm Sewer Rehabilitation Phase 1

Completed approximately 75% of the repairs of phase 1.

Water Plant No. 2 Electrical Upgrades

Installed all the conduits for the new motor control center. Waiting for the delivery of the new motor control center.

Valve Survey and Repair

Completed surveying all the valves within the district and repaired any issues found during the survey.



639 Mosswood



Flushables in sewer plant