

**"Specializing in Water Wells, Soil Sampling, Exploration"**A & H Drilling Ltd.
48987 Chilliwack Central
Chilliwack, BC
V2P - 1K2INVOICE: 0148TO Mr Tom MayADDRESS 43862 Crab Tree LaneWELL DRILLED AT Hodgkins Rd Lake ErrWELL COMPLETED: July 24/02 INVOICE DATE July 26/02**Log of Well**

TOP SOIL	0								
Loam	1'								
Gravel	13'		Machine Hours at		per Hour				
Trace Wood			Feet of Drilling at		per Foot				
Loam	19'	240'	Feet of Drilling & Casing at	\$48.00	per Foot			11,520.00	
Sand & Gravel	32'		Feet of		Casing at		per Foot		
Silty Sand Gravel	54'		Feet of		Casing at		per Foot		
			Feet of		Casing at		per Foot		
	68'	1x8"	Drive Shoes at	\$320.00	each			320.00	
		5'	Feet of	50 slot	screen			975.00	
	81'	Installation of Screen	Set screen and develop well 8 hours					1,120.00	
			Hours at		per Hour				
		Pump Testing	Hours at		per Hour				
		Surge and Baling	Hours at		per Hour				
	97'	Other Charges:	Set 8" K-packer and bail bottom	\$ 300.00				300.00	
			Set 10" Surface casing and grout	\$ 375.00				375.00	
		Moving on Site and Setting up.							
	110'	Blasting	Set 5' of 50 slot johnston stainless screen						
		Other	K-packer and bail bottom						
	152'	Silty sand Clay	210'						
		Sand Gravel							
	155'	Silty Clay	218'						
		With Seams	233'						
	194'	Sand Gravel							
		Clay	240'						
	199'	Silty Sand							

TOTAL INVOICE PRICE
Notations Well produce app-60 gallons per minute
Static H2O-flowing artesian

Sub-Total 14,000.00
GST 4,980.00
14,980.00

CK 288

**Account due on presentation of this invoice.