

Boring ID	Location	Construction	Confirmed GW Depth (ft)	Duct bank depth (ft)	GW depth below duct bank (ft)	Sampling Results
HDD-02	Beach Lane	HDD entry	7.3	9.0	-1.7	No Exceedances to DEC criteria
MW-2A	Beach Lane	TJB	7.7	9.2	-1.5	No Exceedances to DEC criteria
MW-1B	Beach Lane	ductbank	9.0	5.9	3.1	No Exceedances to DEC criteria
MW-3A	Beach Lane	ductbank	10.6	7.9	2.7	No Exceedances to DEC criteria
MW-101	Beach Lane	ductbank	12.5	7.3	5.2	No GW anticipated - no sample required
BH-01	Beach Lane	ductbank	12.5	5.8	6.7	No Exceedances to DEC criteria
MW-4A	Beach Lane	ductbank	14.3	8.1	6.2	PFOA at 82 ppt
MW-102	Beach Lane	ductbank	15.5	7.2	8.3	No GW anticipated - no sample required
MW-4B	Beach Lane	ductbank	15.6	8.3	7.3	PFOA at 15 ppt; PFOS at 13 ppt
MW-5B	Beach Lane	VAULT 2	16.7	10.4	6.3	No Exceedances to DEC criteria
MW-6A	Wainscott Main St.	ductbank	17.1	8.8	8.3	No Exceedances to DEC criteria
BH-02	Wainscott Stone Rd.	ductbank	21.9	5.6	16.3	No Exceedances to DEC criteria
MW-6B REP	Wainscott Stone Rd.	ductbank	23.0	6.2	16.8	No GW anticipated - no sample required
MW-6B	Wainscott Stone Rd.	ductbank	21.7	6.0	15.7	2021 - No exceedances 2022 - No sample-well dmgd
MW-7A REP	Wainscott Stone Rd.	VAULT 3	17.5	11.2	6.3	No GW anticipated - no sample required
MW-7A	Wainscott Stone Rd.	VAULT 3	17.1	11.2	5.9	2021 - No exceedances 2022 - No sample-well dmgd
MW-8A REP	Wainscott Stone Rd.	ductbank	7.2	7.1	0.1	sample collect 2/19 (replacement well for MW8A)
MW-8A	Wainscott Stone Rd.	ductbank	5.8	7.1	-1.3	2021 - No exceedances 2022 - No sample-well dmgd
MW-8B	Wainscott NW Road	ductbank	8.1	6.0	2.1	No Exceedances to DEC criteria
MW 104	Wainscott NW Road	ductbank	12.6	6.6	6.0	No GW anticipated - no sample required
BH-03	Wainscott NW Road	ductbank	14.6	5.8	8.8	Chloroform at 19 ppb
MW-10A	Wainscott NW Road	VAULT 4	19.0	10.8	8.2	No Exceedances to DEC criteria
MW 105	Wainscott NW Road	ductbank	20.6	7.5	13.1	No GW anticipated - no sample required
MW 106	Wainscott NW Road	ductbank	24.1	8.0	16.1	No GW anticipated - no sample required
BH-04	Wainscott NW Road	ductbank	29.4	7.1	22.3	No Exceedances to DEC criteria
MW-12A	Wainscott NW Road	MONTAUK	28.6	9.6	19.0	No Exceedances to DEC criteria
MW-15A	Wainscott NW Road	VAULT 5	29.6	10.6	19.0	PFOS at 12 ppt
MW 107	Wainscott NW Road	ductbank	28.0	6.6	21.4	No GW anticipated - no sample required
MW 108	Wainscott NW Road	ductbank	15.0	6.9	8.1	No GW anticipated - no sample required
MW 109	Wainscott NW Road	ductbank	25.5	6.0	19.5	No GW anticipated - no sample required
BH-05	Wainscott NW Road	ductbank	25.2	6.3	18.9	No Exceedances to DEC criteria
MW 110	Wainscott NW Road	ductbank	25.2	6.3	18.9	No GW anticipated - no sample required
MW-18B	Wainscott NW Road	VAULT 6	27.3	10.9	16.4	No Exceedances to DEC criteria

DEC Limits

PFOA at 10 ppt; PFOS at 10 ppt

Chloroform at 7 ppb