

REVISION NO.	DESCRIPTION	DATE

HKS PROJECT NUMBER  
**10284.000**

DATE  
**11/23/2022**

ISSUE  
**CONSTRUCTION DOCUMENTS**

SHEET TITLE  
**PHASING PLAN**

**PHASE 1:  
PROVIDE MODIFICATIONS IN  
THE 3 EAST OPERATING  
ROOMS**

**PHASE 2:  
PROVIDE MODIFICATIONS IN  
THE 3 WEST OPERATING  
ROOMS**



**PHASE 1:  
WORK IN LEVEL 3 CENTRAL  
PROCESSING AREA (SEE  
SHEET A4.01)**

**01 LEVEL 3 & 4 PHASING PLAN**  
1/8" = 1'-0"

PLOT DATE: FILE NAME: FILE DATE: XREFS:



## UVOC ASC CONVERSION PROJECT

1157 NORTH 300 WEST, PROVO, UTAH

**OWNER**  
INTERMOUNTAIN HEALTHCARE  
36 SOUTH STATE STREET  
SALT LAKE CITY, UTAH  
84111

REVISION NO.	DESCRIPTION	DATE

HKS PROJECT NUMBER  
**24863.000**  
DATE  
**11/23/2022**  
ISSUE  
**CONSTRUCTION DOCUMENTS**  
TITLE  
**LEVEL 3 HVAC PLAN**

SHEET NO.  
**M103**

- ### KEYNOTES
- 1 EXHAUST GRILLE IS TO BE PLACED WITHIN ARCHITECTURAL BULKHEAD "HOOD" SEE ARCHITECTURAL DRAWINGS
  - 2 EXISTING EXHAUST GRILLE IS TO BE REBALANCED TO 300 CFM
  - 3 ALL NEW DUCTWORK IS TO BE COORDINATE WITH EXISTING CONDITIONS. PROVIDE OFFSETS AS NECESSARY.
  - 4 EXISTING VAV BOX IS TO BE REPROGRAMMED TO PROVIDE 1300 CFM OF CONSTANT SUPPLY AIRFLOW. EXISTING REHEAT VALVE IS TO MODULATE TO MAINTAIN TEMPERATURE IN SPACE.
  - 5 REBALANCE EXISTING DIFFUSER TO 400 CFM
  - 6 REBALANCE EXISTING DUCT BRANCH TO DRIVER TO 50 CFM.
  - 7 REBALANCE EXISTING DUCT TO DISINFECTOR TO 60 CFM.
  - 8 EXISTING 10" MEDIUM PRESSURE SUPPLY DUCT IS TO BE REMOVED AND REPLACED WITH 14" ROUND DUCT AS SHOWN.

**PHASING NOTE:**  
REFERENCE ARCHITECTURAL SHEET **A0.02** FOR THE PHASING PLANS THAT CORRESPOND TO THE WORK ON THESE SHEETS.



**1 LEVEL 3 HVAC PLAN**  
1/4" = 1'-0"  
PLAN NORTH

FILE NAME: FILE DATE: XREFS: PLOT DATE: