



Revised July 15, 2010

Page 1 of 3

Attn: Honorable Judge Don Hall

Project: Arcadia All-Florida Championship Rodeo
Plans: None

AISC QUALITY CERTIFIED STD AND A MEMBER OF THE MBMA

At your request, we are pleased to provide our **BUDGET** quotation to furnish, deliver and erect a *Trident* pre-engineered metal building in Arcadia, Florida.:

Main Arena Building:

Size: 300' wide x 400' long x 37'- 11" eave, 1:12 double slope.
Type: 12/20 psf live load, 110 mph wind load (**Category 2 Hurricane**), 3 psf collateral, FBC2007 H/60/150/180 deflection for lateral drift, Importance factor 1, exposure B, partially open condition.

Bay Spacing: Sixteen bays @ 25' (250' clear span rigid frames).

Endwalls: Two (2) rigid frame – non-expandable.

Bracing: *Trident Building Systems* standard "X" bracing in the roof and portal frames in sidewalls.

Roof: *Trident Building Systems* standard 26-gauge Galvalume PBR roof panel. 3" vinyl faced fiberglass roof insulation included. **Galvanized purlins and eave struts.**

Roof Accessories: Gutters and downspouts.
One hundred sixty Translucent Roof Panels.

Walls: *Trident Building Systems* standard 26-gauge factory painted "R" panel. No vinyl faced fiberglass wall insulation included. **Galvanized girts.**

Note: All walls are open up to 30'

Wall Accessories: None:

Corral Building:

Size: 50' wide x 200' long x 25' eave, 1:12 double slope.
Type: 12/20 psf live load, 110 mph wind load (**Category 2 Hurricane**), 3 psf collateral, FBC2007 H/60/150/180 deflection for lateral drift, Importance factor 1, exposure B, partially open condition.

Bay Spacing: Eight bays @ 25'.

Endwalls: Two (2) rigid frame – non-expandable.

_____ Initials



2812 Tallevast Road, Sarasota, Florida 34243 • Phone: 941-755-7073 • Fax: 941-755-3067
CC C048188 • Toll Free: 877-755-7073 • tridentbuildingsystems.com



Corral Building continued:

- Bracing: **Trident Building Systems** standard "X" bracing in the roof and portal frames in sidewall.
- Roof: **Trident Building Systems** standard 26-gauge Galvalume PBR roof panel. 3" vinyl faced fiberglass roof insulation included. **Galvanized purlins and eave struts.**
- Roof Accessories: Gutters and downspouts.
Sixteen Translucent Roof Panels.
- Walls: **Trident Building Systems** standard 26-gauge factory painted "R" panel. No vinyl faced fiberglass wall insulation included. **Galvanized girts.**

Note: All walls are open up to 20'

Wall Accessories: None:

Four (4) Rest Room Buildings:

- Size: 25' wide x 50' long x 12'eave, 1:12 single slope.
Type: 12/20 psf live load, 110 mph wind load (**Category 2 Hurricane**), 3 psf collateral, FBC2007 H/60/150/180 deflection for lateral drift, Importance factor 1, exposure B, partially open condition.
- Bay Spacing: Two bays @ 25'.
- Endwalls: Two (2) post and beam – non-expandable.
- Bracing: **Trident Building Systems** standard "X" bracing in the roof and walls.
- Roof: **Trident Building Systems** standard 26-gauge Galvalume PBR roof panel. 3" vinyl faced fiberglass roof insulation included. **Galvanized purlins and eave struts.**
- Roof Accessories: Gutters and downspouts.
Two Translucent Roof Panels.
- Walls: **Trident Building Systems** standard 26-gauge factory painted "R" panel. 3" vinyl faced fiberglass wall insulation included. **Galvanized girts.**

Note: High sidewall open for masonry wall by others.

Wall Accessories: None:

Fasteners: Painted in walls and zinc head longlife in roof.

Note: **Trident** standard **HOT DIPPED** galvanizing on primary steel structure.

Engineering design for fabrication included.

_____Initials

EXCLUSIONS

- Anchor Bolts.
- Bonds. (If required please advise and we will provide at an additional cost)
- In-place steel inspection and signed and sealed certified inspection report.

Price includes material, delivery off-load and erect in De Soto County, Florida.

Budget base bid: \$1,870,850.00

5-year weather tightness warranty included

Purchase of Raw Materials: Because of potential fluctuations in material prices, Trident Building Systems, Inc. requires that contracts awarded to it contain the following language:

The contract price for the project shall be automatically adjusted by the amount of any cost increase over and above the material cost forming the basis of the bid by Trident Building Systems, Inc. By accepting the construction bid of Trident Building Systems, Inc., the contract shall be deemed to include this provision notwithstanding inclusion in the contract of an integration clause which states that the contract contains the entire agreement between the parties with respect to the project.

Respectfully,

Trident Building Systems, Inc.

David Coyle
DC/jmb

This quotation is based on using **Trident** standard details, and **Trident** standard colors unless noted otherwise. **Trident** standard submittal drawings will consist of only four (4) sets of each building. Additional sets will require an up-charge added to the contract.

Quote valid for **fifteen** days
Terms: As per standard

_____Initials