XCC	CR Checklist	Date:	/	/	Initials:	
	Pack Scrubber Cannister					
	Install O ₂ cells, cell cover, and attach head. Check Red Dots are aligned!					
	Install wing, counterlungs, backplate. O Velcro counterlung tabs and MAV feed hoses to harness, connect wing inflator					
	 Check mushroom valve function, check mouthpiece for tears Check O-rings are clean, lubricated, and free of damage Attach loop (push, click and twist at Tee's) Connect MAVS. 					
	Dive Computer: ○ Switch on, check SOLENOID battery: V ○ Check HANDSET battery: V ○ Check O₂ cell voltages:					
		Cell 1 mV	Cell	2 mV	Cell 3 mV	
	In air					
	x 4.76					
	In O ₂					
	○ Use adapter to add O₂, check cell linearity & calibrate computer & HUD.					
Install O ₂ and DIL tanks:						
		O ₂ %	Pressu	ure, PSI		
	DIL	_		,		
	O ₂				MOD @ 1.6ATA	
	B.O.					
	O ₂ B.O.				20ft	
	 Program all ga 	am all gases (CC & BO) to computer				
	○ Switch off O₂ and DIL for leak test.					
Perform pre-dive checks:						
	Pre-breathe:	•				
Check ADV, BOV, MAVs, solenoid & Power Inflator					ator function.	
■ Increase loop pO₂ to 0.7 ATM & check pO₂ setpoints.						

Perform positive check Perform negative check

○ Ensure O₂ and DIL are switched off: