RIO GRANDE DIVERSION INFRASTRUCTURE INVENTORY

Structure Name: SPRING RANCH D

Reported By: Daniel Boyes

Date: May 7, 2019

Headgate	Latitude 37.804463		Longitude -106.985115			
Location:						
Headgate Type: Manually operated 1.5' wide steel slide gate						
Headgate /	· —	Diversio Other Co		A □ B ⊠	River Miles from New Mexico State Line	Structure Yes ⊠ Submerged: No □
(C 🗆	(Point of Diversion):	
I	D			D 🗆	140.09 mi	
	F			FΠ		

Repair(s) or Improvement(s) Completed Since 2006: N/A

Structure Description: A rock weir diversion dam services the river headgate, located on the south bank. The river headgate includes a steel wing wall, return flow gate, and a log trash boom to keep debris out. A roughly 550 ft feeder channel delivers water to main headgate. Another return flow headgate is adjacent to the main headgate.

Repair(s) or Improvement(s) Currently Needed: No immediate repair needs were noted at this structure at the time of inspection.

Comments: This ditch includes priorities 329 and 1916-78.

Notes:



PHOTO LOG



Spring Ranch Ditch location