New Creation Bible Fellowship
Believing, Belonging, Becoming

Date: October 14, 2026
To: New Creation Bible Fellowship Member
Re: Children Ministry New Modular Unit

Greetings,

We are closing in on the completion of our New Modular Unit to enhance our Children's Ministry. Because of your willingness and faithfulness in giving, we have completed the following portions of the project:

- Laid modular foundation, installed the Modular Building and power.
- Installed a sidewalk per City of Tracy Conditional Use Permit
- Repaved the parking lot to meet City requirements and created a walking path from the street to the Modular unit
- Paid architects for drawings and plans
- Completed miscellaneous items per City requirements

Below are the project cost breakdown and our next steps:

Project Particulars:
Initial Project Costs – $277,426.05 Current Project Costs – $558,168.89
Additional Costs Increase – $280,742.84

Current Funds Disbursement:
Baptist Foundation of California – $277,426.05 New Creation Bible Fellowship – $109,029.80

Current Need/Project Task Priority:
1 – Pay outstanding invoices $54,860.00 (NCBF Expense)
2 – Renovation/Upgrade of existing Restrooms $127,950.00 (TBD)

We are asking every member to prayerfully give sacrificially towards our efforts by the end of November 2026. Complete a Commitment Card and place it in the offering basket. You can designate your gift online to "Building Fund" at ncbftracy.org/giving. If you have any questions, feel free to contact me at (408) 595-5704 or by email at pastor@ncbftracy.org.

Sincerely,

Dr. Kevin W. James

Dr. Kevin James, Senior Pastor

New Creation Bible Fellowship
P.O. Box 1054
Tracy, CA. 95378
Office: 209.830-1842
Cell: 408.595.5704
Email: pastor@ncbftracy.org
Website: www.ncbftracy.org