SOCOTEC

Plant Service Record

Date: 9/VII/2024	**Fitter's name:** DOM
Plant Item: DANDO 175	**Plant no.:** CT-35
Hour reading: 7569 HOURS	

Description of work carried out	Time taken (hours)	Initials
INSTALL NEW IGNITION BARREL		DD
INSTALL NEW BATT ISOLATOR		DD
REWIRE SOLENOID + STARTER MOTOR		DD
FABRICATE (ANOTHER) EXHAUST PIPE AND WRAP IT		DD

Parts/materials used	Quantity

Fitter's comments:

Fitter's Signature (work complete)	10/VII/2024