SOCOTEC

Plant Service Record

Date: 15/VII/2024	**Fitter's name:** DOMINIK
Plant Item: COMACCHIO - 205	**Plant no.:** R-70
Hour reading: 2958.5	

Description of work carried out	Time taken (hours)	Initials
BELLIN PUMP REBUILD		

Parts/materials used	Quantity
BRASS BUSHINGS	8
CROSS CONNECTOR	2
PIN	2
CIRCLIPS + LARGE	8 + 4
RUBBER SLEEVE	2
RING COVER GASKET	4

Fitter's comments:

REBUILD BELLIN PUMP WITH NEW ~~CONNECTING~~ ~~SHAFT~~ BUSHINGS, PINS, FOR A CONNECTING SHAFT
REUSE ROTOR AND STATOR (USED CONDITION)
PUMP BUILDING UP PRESSURE OVER 10 Bar WHILE TESTED WITH WATER SWIVEL TESTER

Fitter's Signature (work complete)	15/VII/2024