Plant Service Record

SOCOTEC

Date: 7/VII/2021		**Fitter's name:** DOK	
Plant Item: R70 COMACCHIO		**Plant no.:** R70	
Hour reading:			
Description of work carried out		**Time taken (hours)**	**Initials**
Pre check			DD
REPLACE HYD. HOSE FROM VALVE BLOCK			DD
ON MAST to DRILLING MOTOR			
Parts/materials used			**Quantity**
1/2" Hose			3m
Ferrule			2
Fitting 16S			2

Fitter's comments:

DURING A PRECHECK FOUND HOSE WITH EXPOSED WIRES (Reinforcment layer)

Fitter's Signature (work complete)	