

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Original Duration	Finish	Variance - BL Project Finish Date	Activity % Complete	Schedule Status	2024							2025		
										May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
PPC Solutions - HVAC - Template		03/05/24	09/12/24	03/05/24 A	159.50	12/12/24	-2.50			12/12/24, PPC Solutions - HVAC									
Level 3		03/05/24	04/11/24	03/05/24 A	134.50	07/11/24	-2.50			07/11/24, Level 3									
Ductwork		13/05/24	04/11/24	13/05/24 A	128.50	07/11/24	-2.50			07/11/24, Ductwork									
L3-DUCT-1000	L3 - Duct Rough In - Pre Façade	13/05/24	31/05/24	13/05/24 A	15.00	31/05/24 A	0.00	100%	✔	L3 - Duct Rough In - Pre Façade									
L3-DUCT-1010	L3 - Duct Rough In - Post Façade	15/07/24	24/07/24	03/06/24 A	8.00	18/06/24 A	26.00	100%	✔	L3 - Duct Rough In - Post Façade									
L3-DUCT-1020	L3 - Duct Fit Off	29/10/24	04/11/24	31/10/24	5.00	07/11/24	-2.50	0%	✘	L3 - Duct Fit Off									
Pipework		13/05/24	18/07/24	13/05/24 A	19.00	12/06/24 A	26.00			12/06/24 A, Pipework									
L3-PIPE-1000	L3 - Pipe Installation - Pre Façade	13/05/24	29/05/24	13/05/24 A	13.00	29/05/24 A	0.00	100%	✔	L3 - Pipe Installation - Pre Façade									
L3-PIPE-1010	L3 - Pipe Installation - Post Façade	11/07/24	18/07/24	30/05/24 A	6.00	12/06/24 A	26.00	100%	✔	L3 - Pipe Installation - Post Façade									
Equipment		03/05/24	14/05/24	03/05/24 A	8.00	14/05/24 A	0.00			14/05/24 A, Equipment									
L3-EQUIPMENT-1000	L3 - FCUs Installation	03/05/24	10/05/24	03/05/24 A	6.00	10/05/24 A	0.00	100%	✔	L3 - FCUs Installation									
L3-EQUIPMENT-1010	L3 - Fans Installation	13/05/24	14/05/24	13/05/24 A	2.00	14/05/24 A	0.00	100%	✔	L3 - Fans Installation									
Level 4		03/05/24	04/11/24	03/05/24 A	134.50	07/11/24	-2.50			07/11/24, Level4									
Ductwork		13/05/24	04/11/24	13/05/24 A	128.50	07/11/24	-2.50			07/11/24, Ductwork									
L4-DUCT-1030	L4 - Duct Rough In - Pre Façade	13/05/24	31/05/24	13/05/24 A	15.00	27/05/24 A	4.00	100%	✔	L4 - Duct Rough In - Pre Façade									
L4-DUCT-1040	L4 - Duct Rough In - Post Façade	15/07/24	24/07/24	03/06/24 A	8.00	12/06/24 A	30.00	100%	✔	L4 - Duct Rough In - Post Façade									
L4-DUCT-1050	L4 - Duct Fit Off	29/10/24	04/11/24	31/10/24	5.00	07/11/24	-2.50	0%	✘	L4 - Duct Fit Off									
Pipework		13/05/24	18/07/24	13/05/24 A	19.00	12/06/24 A	26.00			12/06/24 A, Pipework									
L4-PIPE-1020	L4 - Pipe Installation - Pre Façade	13/05/24	29/05/24	13/05/24 A	13.00	06/06/24 A	-6.00	100%	✘	L4 - Pipe Installation - Pre Façade									
L4-PIPE-1030	L4 - Pipe Installation - Post Façade	11/07/24	18/07/24	06/06/24 A	6.00	12/06/24 A	26.00	100%	✔	L4 - Pipe Installation - Post Façade									
Equipment		03/05/24	14/05/24	03/05/24 A	8.00	17/05/24 A	-3.00			17/05/24 A, Equipment									
L4-EQUIPMENT-1020	L4 - FCUs Installation	03/05/24	10/05/24	03/05/24 A	6.00	10/05/24 A	0.00	100%	✔	L4 - FCUs Installation									
L4-EQUIPMENT-1030	L4 - Fans Installation	13/05/24	14/05/24	13/05/24 A	2.00	17/05/24 A	-3.00	100%	✘	L4 - Fans Installation									
Level 5		13/05/24	18/11/24	13/05/24 A	138.50	21/11/24	-2.50			21/11/24, Level5									
Ductwork		03/06/24	18/11/24	03/06/24 A	123.50	21/11/24	-2.50			21/11/24, Ductwork									
L5-DUCT-1060	L5 - Duct Rough In - Pre Façade	03/06/24	05/07/24	03/06/24 A	25.00	05/07/24 A	0.00	100%	✔	L5 - Duct Rough In - Pre Façade									
L5-DUCT-1070	L5 - Duct Rough In - Post Façade	19/08/24	09/09/24	08/07/24	16.00	29/07/24	30.00	0%	✔	L5 - Duct Rough In - Post Façade									
L5-DUCT-1080	L5 - Duct Fit Off	05/11/24	18/11/24	07/11/24	10.00	21/11/24	-2.50	0%	✘	L5 - Duct Fit Off									
Pipework		30/05/24	26/08/24	30/05/24 A	33.00	16/07/24	29.00			16/07/24, Pipework									
L5-PIPE-1040	L5 - Pipe Installation - Pre Façade	30/05/24	28/06/24	30/05/24 A	22.00	28/06/24 A	0.00	100%	✔	L5 - Pipe Installation - Pre Façade									
L5-PIPE-1050	L5 - Pipe Installation - Post Façade	12/08/24	26/08/24	01/07/24 A	11.00	16/07/24	29.00	30%	✔	L5 - Pipe Installation - Post Façade									
Equipment		13/05/24	30/05/24	13/05/24 A	14.00	30/05/24 A	0.00			30/05/24 A, Equipment									
L5-EQUIPMENT-1040	L5 - FCUs Installation	13/05/24	24/05/24	13/05/24 A	10.00	24/05/24 A	0.00	100%	✔	L5 - FCUs Installation									
L5-EQUIPMENT-1050	L5 - Fans Installation	27/05/24	30/05/24	27/05/24 A	4.00	30/05/24 A	0.00	100%	✔	L5 - Fans Installation									
Level 6		13/05/24	18/11/24	13/05/24 A	138.50	21/11/24	-2.50			21/11/24, Level6									
Ductwork		03/06/24	18/11/24	03/06/24 A	123.50	21/11/24	-2.50			21/11/24, Ductwork									
L6-DUCT-1090	L6 - Duct Rough In - Pre Façade	03/06/24	05/07/24	03/06/24 A	25.00	10/07/24	-2.50	90%	✘	L6 - Duct Rough In - Pre Façade									
L6-DUCT-1100	L6 - Duct Rough In - Post Façade	19/08/24	09/09/24	21/08/24	16.00	12/09/24	-2.50	0%	✘	L6 - Duct Rough In - Post Façade									
L6-DUCT-1110	L6 - Duct Fit Off	05/11/24	18/11/24	07/11/24	10.00	21/11/24	-2.50	0%	✘	L6 - Duct Fit Off									
Pipework		30/05/24	26/08/24	30/05/24 A	33.00	18/07/24	27.20			18/07/24, Pipework									
L6-PIPE-1060	L6 - Pipe Installation - Pre Façade	30/05/24	28/06/24	30/05/24 A	22.00	02/07/24 A	-2.00	100%	✘	L6 - Pipe Installation - Pre Façade									
L6-PIPE-1070	L6 - Pipe Installation - Post Façade	12/08/24	26/08/24	03/07/24 A	11.00	18/07/24	27.20	20%	✔	L6 - Pipe Installation - Post Façade									
Equipment		13/05/24	30/05/24	13/05/24 A	14.00	30/05/24 A	0.00			30/05/24 A, Equipment									
L6-EQUIPMENT-1060	L6 - FCUs Installation	13/05/24	24/05/24	13/05/24 A	10.00	24/05/24 A	0.00	100%	✔	L6 - FCUs Installation									
L6-EQUIPMENT-1070	L6 - Fans Installation	27/05/24	30/05/24	27/05/24 A	4.00	30/05/24 A	0.00	100%	✔	L6 - Fans Installation									
Level 7		27/05/24	09/12/24	27/05/24 A	143.50	12/12/24	-2.50			12/12/24, Level 7									
Ductwork		08/07/24	09/12/24	08/07/24	113.50	12/12/24	-2.50			12/12/24, Ductwork									
L7-DUCT-1120	L7 - Duct Rough In - Pre Façade	08/07/24	16/08/24	08/07/24	30.00	16/08/24	0.00	0%	✔	L7 - Duct Rough In - Pre Façade									
L7-DUCT-1130	L7 - Duct Rough In - Post Façade	30/09/24	28/10/24	30/09/24	21.00	28/10/24	0.00	0%	✔	L7 - Duct Rough In - Post Façade									
L7-DUCT-1140	L7 - Duct Fit Off	19/11/24	09/12/24	21/11/24	15.00	12/12/24	-2.50	0%	✘	L7 - Duct Fit Off									
Pipework		01/07/24	09/10/24	08/07/24	73.00	16/10/24	-5.00			16/10/24, Pipework									

Activity ID	Activity Name	BL Project Start	BL Project Finish	Start	Original Duration	Finish	Variance - BL Project Finish Date	Activity % Complete	Schedule Status	2024								2025		
										May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
L7-PIPE-1080 L7-PIPE-1090 Equipment L7-EQUIPMENT-1080 L7-EQUIPMENT-1090 Level 8 Ductwork L8-DUCT-1150 L8-DUCT-1160 L8-DUCT-1170 Pipework L8-PIPE-1100 L8-PIPE-1110 Equipment L8-EQUIPMENT-1100 L8-EQUIPMENT-1110	L7 - Pipe Installation - Pre Façade	01/07/24	06/08/24	08/07/24	27.00	13/08/24	-5.00	0%					L7 - Pipe Installation - Pre Façade							
	L7 - Pipe Installation - Post Façade	18/09/24	09/10/24	25/09/24	16.00	16/10/24	-5.00	0%								L7 - Pipe Installation - Post Façade				
	Equipment	27/05/24	27/06/24	27/05/24 A	24.00	27/06/24 A	0.00				27/06/24 A, Equipment									
	L7 - FCUs Installation	27/05/24	14/06/24	27/05/24 A	15.00	14/06/24 A	0.00	100%			L7 - FCUs Installation									
	L7 - Fans Installation	17/06/24	27/06/24	17/06/24 A	9.00	27/06/24 A	0.00	100%			L7 - Fans Installation									
	Level 8	27/05/24	09/12/24	27/05/24 A	143.50	12/12/24	-2.50										12/12/24, Level 8			
	Ductwork	08/07/24	09/12/24	10/07/24	111.00	12/12/24	-2.50										12/12/24, Ductwork			
	L8 - Duct Rough In - Pre Façade	08/07/24	16/08/24	10/07/24	30.00	21/08/24	-2.50	0%					L8 - Duct Rough In - Pre Façade							
	L8 - Duct Rough In - Post Façade	30/09/24	28/10/24	02/10/24	21.00	31/10/24	-2.50	0%								L8 - Duct Rough In - Post Façade				
	L8 - Duct Fit Off	19/11/24	09/12/24	21/11/24	15.00	12/12/24	-2.50	0%									L8 - Duct Fit Off			
	Pipework	01/07/24	09/10/24	08/07/24	43.00	04/09/24	25.00						04/09/24, Pipework							
	L8 - Pipe Installation - Pre Façade	01/07/24	06/08/24	08/07/24	27.00	13/08/24	-5.00	0%					L8 - Pipe Installation - Pre Façade							
	L8 - Pipe Installation - Post Façade	18/09/24	09/10/24	14/08/24	16.00	04/09/24	25.00	0%					L8 - Pipe Installation - Post Façade							
	Equipment	27/05/24	27/06/24	27/05/24 A	24.00	05/07/24 A	-6.00				05/07/24 A, Equipment									
	L8 - FCUs Installation	27/05/24	14/06/24	27/05/24 A	15.00	28/06/24 A	-10.00	100%			L8 - FCUs Installation									
	L8 - Fans Installation	17/06/24	27/06/24	29/06/24 A	9.00	05/07/24 A	-6.00	100%			L8 - Fans Installation									