



## CHANGE ORDER

OWNER Tobique First Nations	DATE 2020-11-05	N° CO-004
CONTRACTOR Valcon Ltd.	WORK Tobique Kciw Knicanewek Sports and Recreation Park	ARCHITECT'S REFERENCE 9223-18-00

CONSULTANT  
EVOQ Architecture

In accordance with paragraph 6.2.2 of CG 6.2 of CCDC - 2008, the owner and the contractor hereby agree to the changes in the work, contract price and contract time indicated below.

### Description


This Change Order is for the additional rock excavation in the parking area and work to undercut splash pad to install drainage material in response to site conditions. Please find attached the following in support of this Change Order:

- Cost breakdown summary issued on November 04, 2020 by Valcon.

The contract price would be increased by \$4788.00.

The contract time would be increased of 0 open days.

RECOMMENDED BY THE CONSULTANT  
NAME AND TITLE OF THE PERSON SIGNING  
Jim Sackville, BDA Landscape Architects

SIGNATURE  DATE  
2020-11-05

APPROVED BY THE CONTRACTOR  
NAME AND TITLE OF THE PERSON SIGNING  
Andy Savoy, Valcon Ltd.

SIGNATURE  DATE  
11/6/20

APPROVED BY OWNER'S REPRESENTATIVE  
NAME AND TITLE OF THE PERSON SIGNING  
Dana Francis, RIC1

SIGNATURE  DATE  
November 10, 2020

APPROVED BY THE OWNER  
NAME AND TITLE OF THE PERSON SIGNING

SIGNATURE \_\_\_\_\_ DATE \_\_\_\_\_

FORM BE, GRQ 1997, MODIFIED EVOQ 2016

